

*Watershed Advisory Committee
Lake Erie Direct Tributaries
& Chagrin River
October 24, 2019*

NORTHEAST OHIO REGIONAL SEWER DISTRICT



REGIONAL
STORMWATER
MANAGEMENT
PROGRAM

Agenda

- Sewer District Updates
- Stormwater Master Plan
- Stormwater Inspection and Maintenance
- Stormwater Design & Construction
- Stormwater Nomination Process
- Special Feature – Echo Lane Project

Program Highlights

Frank Greenland, Director of Watershed Programs

Matt Scharver, Deputy Director of Watershed
Programs

Community Cost-Share: 2019

- CCS Funds Balance (9/30/2019) \$25,180,562
- 53 projects w/ executed agreement \$ 8,728,844
- 12 projects w/ agreements in progress \$ 550,771
- 18 approved allocation agreements \$ 9,886,368
- CCS Funds available to Member Comm. \$ 6,014,579

35 of 55 Member Communities currently participating

51 of 55 Member Communities have participated

Community Cost-Share Project Story Map

Community Cost Share StoryMap

A Story Map

Navigate using the tabs below. Select your Community and select the projects for more information!



Community Cost Share

Beachwood

Bedford Heights

Broadview Heights

Brookpark

Brooklyn Heights

Cleveland

Cleveland Metroparks



5 Baldwin Creek Bank Stabilization




Community: Parma


Project start date: 6/1/18.

Project end date: 6/1/19.

Allotted Funds: \$126,098.97



Local Sewer System Evaluation Studies



Member Community Infrastructure Program

- Grant funding for local sanitary sewer rehabilitation targeted at reducing basement backups and human health issues
- LSSES early action project alternatives for the Southwest Interceptor area
- RFP will be released February 6, due on May 11
- MCIP Workshop March 13 (10am – noon) at the Watershed Stewardship Center

Cost-Saving Programs

- *Summer Sprinkling*
 - *Average winter consumption*
- *Crisis Assistance*
 - *\$300 sewer credit*
 - *Experienced financial hardship within last 6 months*

Cost-Saving Programs


- *Homestead*
 - 65 and older *or* permanently disabled
 - Household income must not exceed \$33,500
- *Affordability*
 - Annual income is at or below 200% of the poverty level

Watershed Team Leader Communities

Watershed Team Leader

- D. Friedman
- J. Jowett
- M. Borchers

District Stormwater Service Area



Map Created: September 2017

Water Resource Project Property Acquisition

Program Goals:

- Support Design and Construction project needs
- Mitigate the threat of erosion and flooding
- Protect functioning regional stormwater assets
- Leverage acquisition dollars through partnerships
- Develop long term stormwater program acquisition strategy

Property tracking improvements:

- Updated property interest database
- Creation of Acquisition Referral Request system
- Creation of real-time property inspection App
- Proactive MLS (multiple listing service) monitoring in project areas

Programmatic improvements:

- Lease management and tenant communications
- Security and emergency protocols for leased and vacant property
- Property acquisition cost estimating and budget analysis
- Vacant property maintenance assignment process



Water Resource Project Property Acquisition

Success to date: Threat Mitigation/ Asset Protection

- Flood / Erosion Mitigation: 25 homes
- Stream / Riparian length protected: 1.5 Miles

Success to date: Partnerships


- Flood / Erosion Mitigation: 17 homes
- District Dollars invested: \$518,904.00
- Dollars Leveraged: \$2,742,399.00



Looking forward

- 2020 and 2021 Property Acquisitions
 - 52 Properties contributing to approx. 16 projects

Stormwater Master Plan



Stormwater Master Planning (status through 9/25/2019)

Cuyahoga River South

Completion Date: June 2019



100 % Complete

Cuyahoga River North


Completion Date: December 2019



89% Complete

Rocky River


Completion Date: April 2020



74.5% Complete

Chagrin River / Lake Erie Tribs

Completion Date: May 2021



34% Complete

Stormwater Master Plan

Chagrin River / Lake Erie Direct Tributaries



Significant work: thru October 2019

- Spherical Imagery Collection
- Completion of Geomorphic Field Inspections
- Installation of 17 HWM Gauges & 9 Level Sensors
- CCTV/PACP Inspection of Culverts
- Field Inspection & Bathymetric Data Collection of Basins
- Commence Development of Doan Brook SWMM Model
- Development of SWMP Model Management Protocols

Stormwater Master Plan

Field Work Project Status



Task Item Status – 62% Complete

CCTV Inspection



Progress percent is based on asset count, not on miles inspected

28.4 miles completed

- 23 miles Combined Sewer System
- 5.2 miles Culverted Stream

Basin Inspection



16 basins inspected


Geomorphic Inspection



62.7 miles inspected (approximate)

- 1115 reach segments drawn

Survey



- 2/5 Complex Bridge
- 67/118 Cross Section
- 128/212 Culvert
- 96/154 Invert Only
- 57/78 Simple Bridge

Stormwater Master Plan

Upcoming Milestones



➤ Data Collection/Field Activities

- Review of existing background information
- HWM Gauge/Level Meter Monitoring
- Stream & Crossings Inspections & Surveys
- Basin Infrastructure & Bathymetric Surveys
- Culverted Stream CCTV Inspections
- Condition Assessments completed for most SWMP assets

➤ Model Development

- Refinement of Sub-catchments/RSS Terminus
- Completion of SWMM models for primary streams: Doan Brook, Euclid Creek, Beechers Brook & Pepper Luce Creek
- Problem Area ID for Beechers Brook


Stormwater Master Plan

Culverted Stream Condition Assessments



Stormwater Master Plan Culverted Stream Inspection Progress


- 33 miles in scope
- 28 miles inspected
 - Remaining:
 - Nine Mile (0.3 mi)
 - Green Creek (3 mi)
 - Doan Brook (1 mi)
 - Shaw Brook (0.1 mi)
- 25 miles evaluated with rehab recommendations



Stormwater Master Plan Culverted Stream Assessment Levels

25 miles evaluated

- Level 1 Monitoring – 15%
- Level 2 Cleaning – 3%
- Level 3 Spot Repairs – 56%
- Level 4 Pipe Lining – 4%
- Level 5 Pipe Replacement – 1%
- Other (further investigation, etc.) – 21%



Stormwater Master Plan

Community Communication

- Continued Coordination with Member Communities
- Meet with communities
 - Problem Area Review
- Recommendations and Community Report

Your Watershed Team Leader serves as the point of contact between the communities and the District


Questions



Stormwater Inspection and Maintenance (SWIM) Update

State of the Infrastructure: Crossing Beecher's Brook

Asset #: BE00022
Mayfield: Beta Dr.
Crossing Structural BRE= 24



State of the Infrastructure: Stream & BTU Chagrin River Mainstem

Asset #:CM00209

Moreland Hills:South Chagrin Reservation


Structural BRE= 15

BTU Structural BRE=20



Seven Small Scale Projects Approved in Chagrin and Lake Erie Tribes

Several Additional Projects will be Nominated this Year




Lake Erie Tributaries
2019 Small-Scale Projects

Map Created 10/01/2019

	Project Type	Completed	Approved
	Dredging	0	0
	Streambank Stabilization	0	3
	Structural	0	2
	Total	0	5

- Major Structure
- Basin
- Crossing
- Culverted Stream
- Stream
- Stormwater Service Area
- Community Boundary
- Watershed Boundary




Chagrin River
2019 Small-Scale Projects

Map Created 10/01/2019

	Project Type	Completed	Approved
	Dredging	0	0
	Streambank Stabilization	0	1
	Structural	0	1
	Total	0	2

- Major Structure
- Basin
- Crossing
- Culverted Stream
- Stream
- Stormwater Service Area
- Community Boundary
- Watershed Boundary



Sources: Esri, HERE, Garmin, USGS, Intermap, INCREMENT P, NRCan, Esri Japan, METI, Esri China (Hong Kong), Esri Korea, Esri (Thailand), NGCC, © OpenStreetMap contributors, and the GIS User Community

Date: 10/3/2019


Chagrin River


Maintenance Projects

Along the Regional Stormwater System

4 Projects Completed

- Stream
- Culverted Stream
- Crossing
- Basin
- Major Structure
- Debris Removal: 34 Cubic Yards
- WAC Watershed
- District Stormwater Service Area





Date: 10/17/2019


Storm Response

Maintenance Projects

Resulting from the 9-13-2019 Storm Event

11 Completed Projects (1 to be Completed)

201 Cubic Yards of Debris Removed

-  Stream
-  Basin
-  Crossing
-  Major Structure
-  Project Complete
-  Project Scheduled
-  District Stormwater Service Area



0 0.5 1 Miles



Debris Maintenance: Debris Removal Euclid Creek West

Asset #: EW00057

Lyndhurst: Edenhurst Rd.

Debris BRE=24



Debris Maintenance: Debris Removal Doan Brook

Asset #: DB00041
Shaker Heights- US Fairhill Rd.
Debris BRE= 12



Debris Maintenance: Debris Removal Nine Mile Creek

Asset #: NM00052

Bratenahl: Between I-90 & Lakeshore Blvd

Debris BRE=15



July 5th Storm Response Summary

Rainfall Stats

	Peak 5min	Peak 10min	Peak 15min	Peak 30-min	Peak 1-hr	Peak 2-hr	Peak 5min	Peak 10min	Peak 15min	Peak 30min	Peak 1-hr	Peak 2-hr
Rain Gage	in	in	in	in	in	in	in	in	in	in	in	in
SWI-RG03	0.18	0.28	0.33	0.54	0.98	1.04	4-mo	3-mo	2-mo	4-mo	1-yr	6-mo
SWI-RG06	0.16	0.25	0.31	0.45	0.47	0.51	3-mo	2-mo	2-mo	2-mo	<2-mo	
SWI-RG08	0.54	0.94	1.33	1.93	2.86	3.22	25-yr	25-yr	25-yr	50-yr	100-yr	50-yr
SWI-RG10	0.19	0.27	0.33	0.47	0.53	0.53	6-mo	2-mo	2-mo	2-mo	2-mo	
SWI-RG11	0.26	0.5	0.72	1.16	1.38	1.38	1-yr	1-yr	2-yr	5-yr	2-yr	1-yr
SWI-RG12	0.37	0.66	0.83	1.3	1.73	2.1	5-yr	5-yr	2-yr	5-yr	10-yr	10-yr
SWI-RG14	0.16	0.3	0.45	0.71	0.81	0.94	3-mo	4-mo	6-mo	9-mo	6-mo	4-mo
Brook Park	0.15	0.25	0.34	0.4	0.4	0.4	3-mo	2-mo	2-mo			
Mayfield Heights	0.13	0.21	0.28	0.35	0.44	0.44	2-mo					
Moreland Hills	0.16	0.29	0.35	0.39	0.41	0.41	3-mo	3-mo	3-mo			
North Royalton	0.36	0.68	0.99	1.55	1.72	2.29	2-yr	5-yr	10-yr	10-yr	10-yr	10-yr
Parma	0.35	0.59	0.79	1.34	1.63	1.64	2-yr	2-yr	2-yr	10-yr	5-yr	2-yr
Richfield	0.16	0.24	0.28	0.31	0.35	0.37	3-mo	2-mo				
Shaker Heights	0.2	0.28	0.31	0.56	0.79	0.8	6-mo	3-mo	2-mo	4-mo	6-mo	3-mo
South Euclid	0.23	0.43	0.48	0.56	0.57	0.57	9-mo	1-yr	6-mo	4-mo	2-mo	
Strongsville Foltz	0.17	0.31	0.4	0.51	0.58	0.58	4-mo	4-mo	4-mo	3-mo	2-mo	

July 5th Storm Response Summary


Rainfall Figure



Resident's house looking east on Ridge Road


July 5th Storm Response Inspection Summary

- 51 Sites field visited
- 22 sites flooded
- Hardest hit areas were near RGs with peak rainfall




July 5, 2019 Rain Event
Regional SWIM Field Response

Map Created: September 25, 2019



July 5th Storm Response Maintenance Summary


- 12 sites with sediment or debris maintenance
- 362 CY removed



July 5, 2019 Rain Event
Regional SWIM Maintenance

Map Created: October 08, 2019

 Northeast Ohio
Regional Sewer District



State of the Infrastructure Structural Integrity

ASSET CLASS TYPE	RSS COUNT	Condition Score Count	Percent Inspected	Report Card Grade (Avg Structural Condition)	Assets with Structural Condition 4 or 5	Assets with Structural BRE > 19
SWSA	2,873	2,231	78%	B-	450	267
Stream	1469	912	62%	B-	217	0
Crossing	1084	1062	98%	B-	143	168
Culverted Stream	208	151	73%	C	68	74
Basin	96	93	97%	B-	20	23
Major Structure	16	13	81%	B-	2	2

State of the Infrastructure Structural Integrity


LET	444	391	88%	B	54	17
ASSET CLASS TYPE	RSS COUNT	Condition Score Count	Percent Inspected	Report Card Grade (Avg Structural Condition)	Assets with Structural Condition 4 or 5	Assets with Structural BRE > 19
Stream	214	204	95%	B	43	0
Crossing	150	149	99%	B+	7	12
Culverted Stream	57	16	28%	B+	2	2
Basin	23	22	96%	B	2	3
Major Structure	0	0	0%	0	0	0
CHA	191	176	92%	B	36	20
ASSET CLASS TYPE	RSS COUNT	Condition Score Count	Percent Inspected	Report Card Grade (Avg Structural Condition)	Assets with Structural Condition 4 or 5	Assets with Structural BRE > 19
Stream	97	85	88%	B	19	0
Crossing	79	79	100%	B	12	14
Culverted Stream	7	4	57%	D	3	4
Basin	8	8	100%	B-	2	2
Major Structure	0	0	0%	0	0	0



Community Crossing Meeting

Meeting Objectives:

- Review SWIM's Structural Condition Assessment
- Confirm Community's Ownership or Maintenance Responsibilities
- Discuss Crossings and Recommended Repairs
- Understand Community's Schedule to Address Known issues
- Discuss Potential Next Steps



Responsible Party

- Beachwood
- Other Entity

- Stream
- Culverted Stream
- Municipal Boundary

1:33,309



Coordinate System: Ohio State Plane North

Datum: NAD 1983

Projection: Lambert Conformal Conic

Source: NEORSO GIS and Engineering

Map Created: 4/29/2016

Content may not reflect National Geographic's current map policy. Sources: National Geographic, Esri, Garmin, HERE, UNEP-WCMC, USGS, NASA, ESA, METI, NRCAN, GEBCO, NOAA, increment P Corp.

Notes



This map data was compiled by the Northeast Ohio Regional Sewer District ("District") which makes every effort to produce and publish the most current and accurate information possible. This map data was created and compiled to serve the District for planning and analysis purposes. The District makes no warranties, expressed or implied, with respect to the accuracy of this map data and its use for any other purpose. The District and its employees expressly disclaim any liability that may result from the use of this map data. For more information, please contact: GIS Services 3000 South Avenue, Cleveland, Ohio 44118 (216-331-8800).

Community Crossing Meeting: Example Handout

Responsible Party	Crossing Count
Beachwood	2
Cuyahoga County	1
ODOT	2
Private	7
Total	12

Structural Score	Crossing Count
1 or 2	6
3	3
4 or 5	3
Total	12


Beachwood Crossings (4s & 5s)	
Asset ID	Street
None	



Stormwater Design and Construction Program



Stormwater Storymap



NOTICE: Southerly Electrical Infrastructure I

Doing business with us ▸

Industrial Customers ▸

Engineering & Construction

Plan Review

Procurement

Register as a New Vendor /
iSupplier Login

Bids and Proposals: Active,
Closed, and Awarded

Business Opportunity Program:
Get certified

Event Calendar

GovDeals Surplus Items

Capital Improvement Plan

Stormwater Construction
Program

Opportunity Corridor on-site
stormwater management
strategy report

*qualify for a lower
? We can help.*

ograms

NEORSD Stormwater Design & Construction Program

Navigate using the tabs below and by clicking the images to view more details on our completed, current design, and current construction stormwater projects. Zoom in to view satellite imagery and Regional Stormwater System features (e.g. streams, culverts, conduits, etc). Use the "Zoom To" drop down menu to locate your watershed.



- All Projects
- Design**
- Construction
- Complete

 1 Abram Creek Trash Rack Repair	 2 Baldwin Creek Stabilization Near Abb...	 3 Chippewa Creek Bank Erosion Near HOA...	 4 Chippewa Creek Bank Stabilization at Route 21
 5 Chippewa Creek Flood Reduction Near Echo...	 6 Chippewa Creek Stabilization at...	 7 Chippewa Creek Stream Stabilization Near...	 8 Chippewa Creek Stream Stabilization Near...
 9 Cuyahoga River Bank Stabilization Brecksville	 10 Cuyahoga River Bank Stabilization at Railway...	 11 Cuyahoga River Tributary Bank...	 12 Debris Racks and Access Road Improvements in...


Snip & Sketch

NEORSD Stormwater Design & Construction Program

Navigate using the tabs below and by clicking the images to view more details on our completed, current design, and current construction stormwater projects. Zoom in to view satellite imagery and Regional Stormwater System features (e.g. streams, culverts, conduits, etc). Use the "Zoom To" drop down menu to locate your watershed.



- All Projects
- Design
- Construction
- Complete



Design



Shaker Lakes – Upper Lake Dam Improvements

Goals:

- Repair Class 1 dam to meet ODNR requirements

Current Design Phase:

90% Design

Est. Construction Cost: \$8M



Pepper Luce – Improvements at Gates Mills Blvd

Goals:

- Arrest bank erosion
- Improve stream function
- Increase storage
- Relocate collapsed culvert

Current Design Phase:
Pre-Design

Est. Construction Cost: \$1M



Pepper Luce at Shaker Blvd Culvert Daylighting

Goals:

- Alleviate flooding of Shaker Blvd and nearby homes
- Improve stream function

Current Design Phase:
Final Design

Total Project Cost: \$750,000



Pepper Luce at Shaker Blvd Culvert Daylighting




Construction



1410 Construction Update

Doan Brook Streambank Stabilization in Cleveland adjacent to MLK Blvd

Doan Brook is tributary directly to Lake Erie



Doan Brook Streambank Stabilization

- *1000lf stream rehabilitation*
- *Tie in from Nord Family Greenway to MLK Culvert*
- *\$2.4M Construction Cost*




Doan Brook Streambank Stabilization



1411 Construction Update

Big Creek Stabilization in Cleveland; tributary to Cuyahoga River

When I-71 was constructed in 1966, Big Creek was straightened



Big Creek Stabilization



- *Remove 1200lf of concrete lined channel*
- *Remove 30ft tall drop structure and replace with rock channel design*
- *\$6.5M Construction Cost*


Big Creek Stabilization



1369 Construction Update

Pepper Creek Bank
Stabilization in
Pepper Pike;
tributary to
Chagrin River

Severely eroding
stream segment
near Shaker
Blvd.



Pepper Creek Bank Stabilization



- *Restore 850LF feet of stream*
- *Reestablish a more natural stream alignment*
- *\$1.1M Construction Cost*

Pepper Creek Bank Stabilization




Northeast Ohio
Regional Sewer District



NORTHEAST OHIO REGIONAL SEWER DISTRICT
REGIONAL
STORMWATER
MANAGEMENT
PROGRAM

Lower Lake Dam Rehabilitation

- *ODNR Class 1*
- *Remove trees from earthen section of dam*
- *Rock protection for slopes*
- *Existing spillway to remain*




Green Lake Dam Rehabilitation



- *ODNR Class 2*
- *Previously a dredging project*
- *New CIP primary 75lf spillway*
- *Between historic preservation sites*

Stormwater Nomination Process




Nomination Process

- Previous risk-based system



Nomination Process

- Benefit-based system



Nomination Process


- Project Nomination Numbers
 - **80** new project nominations in 2019
 - Includes **73** from SWMPs
 - **20** reevaluated from previous years

Questions


Cuyahoga River South

Cuyahoga River South Stormwater Master Plan

80+ Problem Areas with Planning Level Recommendations



CRS SWMP - First Out Project



- Chippewa Creek Problem Area CC-PA09
- Echo Lane area on border between North Royalton and Broadview Heights

Chippewa Creek - CC PA09 Broadview Heights/North Royalton

- Community request due to repeated flooding – November 2016
- SWIM inspection and recommendation – November 2016: *Determine if should be included in RSS. If yes, refer to SWMP.*

Pictures Provided by
Neighborhood Residents



Basin Inspection- Broadview Heights/North Royalton



Legend

- All Industrial Users
- RSS Artificial Flow Path
- RSS Closed Conduit
- RSS Stream
- RSS Basin
- Local Manhole
- Sludge
- OverUnder
- Combined
- CSO Overflow
- Culverted Stream
- Sanitary
- STORM
- Local Sewer Pipe
- COMBINED
- CSO OVERFLOW
- CULVERTED STREAM
- FORCE
- SANITARY
- SANITARY OVERFLOW
- STORM
- Municipal Boundary

1:4,513



Coordinate System: Ohio State Plane North Feet
Datum: NAD 1983 (NAVD 1988)
Projection: Lambert Conformal Conic

Sources: NEORSD Collection System GIS, Cleveland GIS, Cuyahoga County GIS, Summit County Auditor and DOEB, Lorain County Auditor, Lake County GIS

Map Created: 11/14/2016

Notes

CC00184
1632029.01
UTL #224920

This information is for display purposes only. The Northeast Ohio Regional Sewer District makes no warranties, expressed or implied, with respect to the accuracy of and the use of this map for any specific purpose. This map was created to serve as base information for use in Geographic Information Systems for a variety of planning and analysis purposes. The District expressly disclaims any liability that may result from the use of this map. For more information, please contact: Jeffrey Duke, P.E., GISP (Technical Services) 3900 Euclid Avenue, Cleveland, Ohio 44115 (216-881-6600)

Problem Area

CC PA09

- CRS SWMP reviewed
 - RSS terminus extension - stream drainage area < 300 acres, but inter-community drainage causing flooding
- Problem Area includes:
 - Stormwater basin
 - Two Culverts through private property
 - Flooding impacts to 8 homes and 4 roads

Problem Area

CC PA09

Preferred Alternative:

- A101- Enlarge and deepen the basin
- A102 - 1,200 lf of channel restoration w/connected floodplain
- A103 - Demolish existing culverted stream; create 630 linear feet of channel restoration with connected floodplain

Problem to Project Timeline


- SW Construction Plan prioritization - *Fall 2018*
- RFP Preparation - *January to March 2019*
- Proposals due - *April 2019*
- Flow monitoring by District began - *July 2019*
- Consultant selected and design started - *September 2019*



Problem Area Components

EXISTING CONDITION

Assets not Meeting the ALR



PRE-DEVELOPMENT

1951



1979



1



CC00231
5 Acre-Foot Detention Basin

2



CC00230
CMP Culverted Stream

3



CC00184
Existing Stream

4





CC00183
CMP Culverted Stream

5/21/2017 12:37 PM
Site ID
Upstream manhole No:CC00183_006
Downstream manhole No:CC00183_005
Flow: Downstream



@neorsd

Proposed Project



Stream CC00184 Conceptual Cross Section Looking Downstream

Project Goals

- Reduce flood risks to residential structures and roads
- Improve hydrology of basin by maintaining baseflow and regulating storm flow
- Increase channel roughness and sinuosity and reconnect channel to floodplain
- Biological and chemical water quality goals to be determined following collection of baseline data by WQIS

Anticipated Project Timeline

- Data collection phase: *September 2019 to February 2020*
- Complete design: *Summer 2021*
- Begin construction: *Late 2021/early 2022*
- Potential to accelerate construction of basin-related project elements

Questions



WTL Contact

Jeff Jowett

216.881.6600 Ext. 6881

Cell: 216 630 1433

jowettj@neorsd.org



Stormwater Program: Community Resources

<http://www.neorsd.org/communitystormwaterresources.php>