

Thanks for joining!

WE WILL START MOMENTARILY.

Watershed Advisory Committee

ROCKY RIVER - OCTOBER 13, 2022

Agenda


- Welcome, Introduction & Updates
- Stormwater Inspection and Maintenance Update
- Watershed Technical Support Update
- Urgent Storm Event Update-Feature
- Design & Construction Update
- Code Updates
- Infrastructure Funding

Program Highlights

Frank Greenland, Director of Watershed Programs

Matt Scharver, Deputy Director of Watershed Programs







Community Cost-Share: 2022

CCS Funds Balance (9/30/2022)

\$34,972,143.22

• 111 projects w/ executed agreement

\$10,464,492.22

• 26 projects w/ agreements in progress

\$2,406,622.75

CCS Funds available to Member Communities

\$22,101,028.61


• 29 approved allocation agreements

\$9,466,270.02



Community Cost-Share: 2016-2022 Reimbursement

| Year | CCS Funds Reimbursed | |
|------------------|-------------------------|--|
| 2016 | \$ 35,166 | |
| 2017 | \$2,626,418 | |
| 2018 | \$4,218,308 | |
| 2019 | \$9,178,445 | |
| 2020 | \$6,720,943 | |
| 2021 | \$9,581,404 | |
| 2022 (9/30/2022) | \$5,434,611 | |
| Total Reimbursed | \$37,795,295 | |






Inspection & Maintenance Update

ROCKY RIVER SUBWATERSHED




SWIM Inspections



| 3/22 - 9/22 Completed Inspections | | | |
|-----------------------------------|------------------|--|--|
| Inspection Type | Inspection Count | | |
| CCTV | 0 | | |
| Case | 23 | | |
| Inspection - Preventive | 92 | | |
| Inspection - Debris | 60 | | |
| Urgent Storm | 3 | | |
| Total | 178 | | |



SWIM Maintenance



3/22 - 9/22 Maintenance Projects

| Project Type | Project Count |
|-------------------------|------------------|
| Basin Maintenance | 1 |
| Debris/Sediment Removal | 31 |
| Demolition | 2 |
| Tree Removal | 5 |
| Total | 39 |

| Debris Removed | Sediment Removed |
|----------------|------------------|
| 356 CY | 48 CY |





Large-Scale Sediment Removal Project: Riverview Road in Brecksville

- Riverview Road frequently overtopped causing road closures
- Removed sediment 500 ft downstream of Riverview Road
- Also removed sediment from upstream vaults
- Removed a total of 472 CY of sediment









The Riverview Road Sediment Removal Project is just downstream of the Picha Lake Basin










Echo Lake Basin Drawdown - Strongsville







Pre-August 2020
Existing Condition*



August 2020 Board Removal



February 2022 First Notch Down

Note: Existing basin did not provide downstream flood reduction benefits.



Echo Lake Basin Drawdown - Strongsville







May 2022
Native Seed & Cover
Crop Planted



July 2022 Vegetation Growth



August 2022 Second Notch Down



Supplemental Tree Plantings at Completed Project Sites

- NEORSD received GLRI grant funds to plant trees in Cuyahoga County for stormwater management
- Planted over 130 trees to supplement vegetation already installed at project sites
 - Stickney Creek at Ridge Rd, Brooklyn
 - Baldwin Creek at Abbey Rd, North Royalton
 - Pepper Luce Creek at Shaker Blvd, Pepper Pike




Watershed Technical Support

Rocky River Stormwater Master Plan



Rocky River Stormwater Master Plan Problem Area Determination




| Watershed | Problem Areas | Stand-alone Projects | Estimate Costs |
|----------------|---------------|----------------------|----------------|
| Abram Creek | 7 | 3 | \$43,193,000 |
| Baker Creek | 7 | 14 | \$21,848,000 |
| Baldwin Creek | 10 | 5 | \$48,593,000 |
| Blodgett Creek | 7 | 5 | \$17,637,000 |
| French Creek | 2 | 0 | \$ 1,035,000 |
| Plum Creek | 3 | 1 | \$ 8,639,000 |
| Rocky River EB | 16 | 11 | \$81,078,000 |
| Rocky River MB | 3 | 1 | \$ 3,502,000 |
| Rocky River WB | 16 | 10 | \$49,766,000 |
| Totals | 71 | 50 | \$275,291,000 |

Stormwater Master Plan Study

SWMP Study Status

- Identified problem areas have been nominated, scored and are being prioritized as part of the annual stormwater construction plan review
- Rocky River SWMP Community Reports sent out to WAC Community Members
 - A resource for details on problem areas
- District personnel available to answer any SWMP questions that you might have.




Rocky River Stormwater Master Plan Advanced Stormwater Planning

Goal to ready projects for full design

- Projects that require additional information to understand full RSS impacts
- Are Cost Prohibitive w/o phasing
- Breakdown of complex, preferred alternatives into manageable projects
- Acquisition/Easement procurement
- Coordination considerations with outside stakeholders



Rocky River Stormwater Master Plan Community Lead Project Opportunities



Abrams Creek Detention Basin Middleburg Heights



Sheldon Road Bridge Raising Brookpark / Middleburg Heights



Rocky River Stormwater Master Plan Property Acquisition Activities


Legend






ACPA-06

BDPA-06





Ohio EPA Section 319 Grant Program Projects




- In Design Phase
 - Greenbriar Valley Floodplain Restoration
 - West Creek Padua Stream Restoration
 - Euclid Creek West Branch Phase I Stream Restoration
- Beginning Construction Phase
 - Nine Mile Creek Stream Restoration
 - Doan Brook Sowinski Park Stream Restoration
- Recently Completed
 - Beechers Brook Stream Restoration
- Total Project Costs: \$3,253,736
- Total District Match: \$1,479,463 (45.5%)



Rocky River Stormwater Master Plan Watershed Partner Lead Project



Greenbriar Valley Floodplain Restoration North Royalton





Questions







Urgent Storm Event Update

GEORGE REMIAS, PE

MANAGER OF STORMWATER STRATEGIC SUPPORT



Agenda

- Model Data Management Update
- Upcoming 2023 USGS Contract
 - Increased River Gages [25 to 27]
 - Increased Rain Gages [1 to 11]
 - New Cuyahoga River Flood Inundation Mapping [16.4-miles]
- Gauge Adjusted Radar Rainfall (GARR) Contract
 - Added Features [Forecast Rainfall; Monitoring; Rules & Alerts]
 - Looking for Pilot Member Communities to Develop Specific Rules & Alerts



Model Data Management Update

Reasons for Updating Models:

- New Construction
- New Alternatives
- Improved Data (Survey, LiDAR)
- Comply with modeling standards
- Additional model detail (extending into local system)


Updated Models: Big Creek, Mill Creek, and Chippewa Creek

On-going Model Updates: Abram Creek, Baldwin Creek, and West Creek

Remaining Models: All models are intended to be updated and

2023 USGS Agreement


 Operation and maintenance of 27 stream gages (25 existing and 2 new)





New USGS Rain Gage Locations

- District is investing in 11
 USGS rain gages (10
 existing and 1 new)
- The 10 new rain gages will be Pluvio, which are supposed to be very accurate and reliable during high intensity storm events.





New Flood Inundation Mapping

- USGS will create 16.4 miles of Flood **Inundation Mapping** along the Cuyahoga River
- Will support on-line advanced flood warning services to other agencies, member communities, residents and businesses along the Cuyahoga River






Figure 1. Map of proposed study reach near Independence, Ohio.






Flood Inundation Mapping Example: Blanchard River near Findlay



GARR Services


- Since 2016, the District has invested in gauge adjusted radar rainfall (GARR) data to support the RSMP and Performance Compliance Project (PCP).
- Before Aug 2022, the primary product was an End of Month (EOM) GARR dataset to support model calibration.
- The District was interested in improved tools to track future and current storms to support communicating internally and externally about issues across the SWSA.



Forecasting Services

Vieux provides three different forecasting datasets:

- PreVieux:
 - 0-1-hour forecast
 - 5-min time steps
- HRRR:
 - 1-18-hour forecast
 - 1-hour time steps
- NDFD:
 - 1 3-day forecast
 - 6-hour time steps







Near Real-Time (NRT) GARR

5-minute timestep NRT GARR is created using:

- NOAA Radar Rainfall (1kmx1km)
- Real-Time Rain Gauges (46):
 - District (30)
 - Other (16)







WatchPoints

The District is tracking nearly 100 monitors:

- USGS Sites (35)
- District (25)
- 3rd Party Vendor sites under District Contract (50)


Each monitor lists current readings and two watchpoints:

- NWS equivalent Action Stage
- NWS equivalent Minor Flood Stage





Rules Manager and Alert Notifications



Looking for Pilot Member Communities to Develop Specific Rules & Alerts

• Both Regional and Local Rules and Alerts can be defined throughout the service area Forecast (Rainfall), Current (Rainfall or Monitor Data)

• The District is looking for interested parties to pilot developing specific rules and alerts for their area.

• If interested in being a pilot community, contact your WTL.

Stormwater Design and Construction

Design and Construction Projects

Project Story Map

Over \$124M in Construction



REGIONAL STORMWATER MANAGEMENT

| Project Name | City | Subwatershed | Actual or Estimated Construction NTP |
|--|------------------|-------------------|--|
| Debris Racks and Access Road Improvements | (various) | (various) | 1-Jun-21 |
| Rocky River Stabilization & Sewer Protection | North Royalton | Rocky River | 30-Aug-21 |
| Lake View Cemetery Dam Maintenance | Cleveland | Dugway Brook | 8-Nov-21 |
| Baldwin Creek Stabilization near Abbey Road | North Royalton | Baldwin Creek | 19-Jan-22 |
| Chippewa Creek Stream Stabilization Broadview Rd | Broadview Hts | Chippewa Creek | 1-Feb-22 |
| Big Creek Flood Reduction near Sprague Road | (various) | Big Creek | 14-Mar-22 |
| Blodgett Creek Stabilization near Brigadoon | Strongsville | Blodgett Creek | 14-Mar-22 |
| Brandywine Creek Barlow Dam Improvements | Hudson | Brandywine Creek | 14-Apr-22 |
| Brookside Culvert | Cleveland | Big Creek | 10-May-22 |
| Baldwin Stormes Drive | Parma | Baldwin Creek | 10-Jun-22 |
| Picha Basin | Brecksville | Cuy Trib | 17-Jun-22 |
| Pepper Luce Creek Stabilization Gates Mills Blvd | Pepper Pike | Pepper Luce Creek | 27-Jun-22 |
| Big Creek Upper Ridgewood Basin | Parma | Big Creek | 1-Aug-22 |
| Bear Creek Culvert Improvements | North Randall | Bear Creek | 15-Sep-22 |
| Stafford Basin | Maple Hts | Wood Creek | 26-Sep-22 |
| Chippewa Creek Stabilization Route 21 | Brecksville | Chippewa Creek | 16-Nov-22 |
| Doan Stabilization in Shaker Hts Country Club | Shaker Heights | Doan Brook | 14-Dec-22 |
| Big Creek near Old York Road in Parma Hts | Parma Hts | Big Creek | 18-Jan-23 |
| Brookside in Independence CH00147 | Independence | Cuy Trib | 18-Jan-23 |
| Mill Creek Culverted Stream Rehab (ROCS1) | Garfield Hts | Mill Creek | 19-Apr-23 |
| West Creek Stabilization | Brooklyn Hts | West Creek | 19-Apr-23 |
| Chippewa Creek Flood Reduction Echo Ln | Broadview Hts | Chippewa Creek | 19-Apr-23 |
| Dugway Brook - Forest Hills Dam | Cleveland | Dugway Brook | 31-May-23 |
| Mill Creek Restoration near Cricket Ln | Warrensville Hts | Mill Creek | 21-Jun-23 |
| Hemlock Seven Hills Phase 1 | Seven Hills | Hemlock Creek | 21-Jun-23 |
| Big Creek Near Ridge Road | Parma | Big Creek | 5-Jul-23 |
| Baldwin Bonny Banks Basin | Parma | Baldwin Creek | 15-Nov-23 |
| Cuyahoga River Vaughn Road Raising | Brecksville | Cuyahoga | 3-Jan-24 |
| Cuyahoga Trib Riverview Road Reconstruction | Brecksville | Cuy Trib | 6-Feb-24 |
| West Creek Veterans Basin | Parma | West Creek | 6-Feb-24 |
| Abrams Creek Flood Reduction Sheldon Rd | (various) | Abrams Creek | 1-May-24 |
| Big Creek Flood Reduction near Oakridge | North Royalton | Big Creek Creek | 30-May-24 |
| Renewal of Culverted Stream II (ROCS2) | (various) | various | 30-Nov-24 |
| Hemlock Creek near Hemlock Road | Independence | Hemlock Creek | 30-Nov-24 |
| Baldwin - York Pleasant Valley Dell Haven Basin | Parma | Baldwin Creek | 30-Dec-24 |
| Mill Creek Restoration Kerruish Basin | Garfield Hts | Mill Creek | 30-Jan-25 |
| Doan Restoration at Horseshoe Lake Park | (various) | Doan Brook | 13-Jan-25 |
| Lower Shaker Lake Reconstruction | (various) | Doan Brook | 13-Jan-26 |





1558 Baldwin Creek Dell Haven Basin - City of Parma

Project Goals:

Add storage

Reduce flooding

Consultant: Proposals being evaluated

Estimated Construction: \$5.0M

- Evaluated under SW Master Planning and Advanced SW Planning
- This project will reduce peak flows by 50%, increasing Level of Service ~10-year to 25-year
- Phase 1 of larger problem area near York/Pleasant Valley



1661 Baldwin Creek Bonny Banks Basin - City of Parma

Project Goals:

- Increase storage capacity of the existing Bonny Banks Basin
- Reduce flooding downstream of the basin along Stormes Dr and surrounding neighborhood

Consultant: EMH&T (GES)

Estimated Construction: \$1.6M

- Existing basin receives runoff from >300 acres of developed land and was constructed in the 1960's
- This project will build upon the benefits of the Baldwin Creek Relief Culvert at Stormes Dr in Parma Project currently under construction







1616 Baldwin Creek Relief Culvert at Stormes Drive City of Parma

Project Goals:

Reduce flood risk

Increase conveyance with new culvert

Contractor: Fabrizi Trucking & Paving Co.

Construction Award: \$1,641,527.00

Construction NTP: June 10, 2022

- Almost all work is being performed in public R/W, waterline relocation underway
- Future basin expansion project will continue to reduce flood risk in this neighborhood



1556 Baldwin Creek Stabilization near Abbey Rd City of North Royalton

Project Goals:

- Reduce erosion risk
- Replace culvert crossing
- Restore floodplain

Contractor: RiverReach

Construction Award: \$763K

Construction NTP: Jan 19, 2022

In Progres

- 1 property acquisition, several easements
- Use of live branch layering, toe wood, and live stake for stream banks



1590 Rocky River Stream Stabilization and Sewer Protection in City of North Royalton

Substantial Completion Anticipated December 2022

Contract Award: \$711,535.00

Lineal Feet of Stream Work: 500'





1650 Blodgett Creek Stabilization City of Strongsville

Project Goals:

• 350 feet of stream stabilization

270 feet of sanitary sewer replacement

Storm sewer and outfall replacement

Contractor: Northstar


Construction Award: \$389,360

Construction NTP: Mar 14 2022

Facts to Note:

 City of Strongsville committing dollars to replace and protect local sanitary sewer







1555 Rocky River Tributary Stabilization and Re-Alignment Along Ridge Road in City of North Royalton

Final Completion March 31, 2022

Final Contract Amount: \$389,711.27

Lineal Feet of Stream Work: 323'





Code Updates

Title III & IV Repeal and Replacement

Authority

Ohio Revised Code Section 6119.08

Title III Separate Sanitary Sewer Code

Title IV Combined Sewer Code

Title III - Updated

Document structure

Definitions

Creation of The Water Quality Technical Program

Title III - Updated

Original Purpose- ...to provide a procedure by which the District and each Community served by the District can cooperate...

Creation of the Water Quality Technical Support Program (WQTSP)

- District to provide support to communities in addressing water quality issues regulated by others, such as OEPA and County Board of Health
- Voluntary program

Community Discharge Permit- Community Must:

- Control Excessive I/I
- · Maintain and update local sewer data
- Implement BMPs
- Create a Community Compliance Plan outlining how compliance of the permit objectives will be achieved

Title IV – Updated

Document structure

Definitions

Connections to or Disconnections from the Combined Sewer System

Benefits of Title III & IV Updates

- Consistency
 - Permits for all communities
 - 1 unified permit
- Improved utilization of District resources
 - Local Sewer System Evaluation Studies
 - Member Community Infrastructure Program Grant
- Usability
- Simplicity
- Water quality improvement and infrastructure investment

Title V - Updated

Increased Credit Eligibility


- Applicants can receive credit for partial responsibility for maintenance of SCM
- Applicants can receive credit for an SCM that they do not directly drain to, if:
 - The SCMs is oversized to compensate for these areas
 - If the applicant has partial responsibility for the maintenance of SCM

Updated Definition of "Associated Impervious Surface"

Definition updated to accurately reflect the above changes to credit eligibility

Infrastructure Funding Update

Member Community Infrastructure Program (MCIP) 2023




Infrastructure Investment and Jobs Act: Ohio Clean Water State Revolving Fund

- Approximately \$100 million/year to the Water Pollution Control Loan Fund (WPCLF)
 - 5 years of funding
 - 49% through grants referred to as "principal forgiveness"
 - Focus of grants is disadvantaged communities
 - District goal to ensure maximum IIJA grant funding to region

2023 WPCLF Affordability Criteria

| Median Household Income (MHI) | ≤ \$58,116 | |
|---|----------------|--|
| Unemployment Rate | ≥ 5.3% | |
| Poverty Rate < 200% of Poverty Level | ≥ 30.4% | |
| Percent Population Change | ≤ 50% Increase | |
| | 3/4 Criteria | |

20 Communities Meet OEPA Affordability Criteria



Project Submittal Process

- Communities provided their priority projects.
- District reviewed and applied for 8 projects, \$8.3M for design in 2022.
- If awarded, we will be seeking construction funding and potentially more design dollars next year.

2022 Clean Watersheds Needs Survey

- EPA report to Congress on Clean Water needs
 - Supports state and congressional budgeting efforts
 - Supports public information and other clean water initiatives
 - Typically conducted every 4 years
- Survey sent to large or small community based on population served (10,000)
- Survey information due October 28th
- Contact CWNS@epa.ohio.gov if you have not received request

WTL Contact

Nicole Velez Watershed Team Leader

VelezN@neorsd.org

(216) 566-4574

Donna Friedman
Manager of Community Watershed Coordination
Friedmand@neorsd.org
(216) 401-1332



Thank you!