



Lower Shaker Lake Maintenance—Week of April 27, 2026

Scope of Work

Overall Work Area and Scope of Work:

Excavate soil, rock, and geotextile and replace with filter fabric, B rock at toe, C rock up slope, and add crushed gravel as infill/top dressing within yellow outlined areas.

Duration of Work: Work is expected to take 3 business days to complete, weather permitting, and will happen in 3 sections indicated as 1, 2, or 3 on the map (red arrows).

The work sequence for each Section is as follows:

- Contractor will excavate the Section, and will truck fabric, stone and dirt off site for disposal.
- Filter fabric will then be installed along slope.
- Contractor will then bring in a truckload of B rock, which will be unloaded at the top of slope, then placed at the toe of slope.
- Contractor will then truck in C rock, unload at the top of slope, and place along the slope.
- Finally, the Crushed gravel will be trucked in, placed at the top of slope and infilled within the slope of C rock.

Public Access Restriction Zones:

- In the areas noted in orange, the public will be prohibited from access to these areas while the contractor is working on each respective Section for that day.
- Areas will be closed using a combination of orange construction fencing at the limits of the work zone, with barriers, and with 'Road Closed' signs.

Additional information

Work Hours: 7:00am—3:30pm

Overnight Conditions: No material will be stockpiled at the site overnight. An excavator will be left on site each night.