

Watershed Advisory Committee

Cuyahoga River North

October 15, 2019

NORTHEAST OHIO REGIONAL SEWER DISTRICT



REGIONAL
STORMWATER
MANAGEMENT
PROGRAM

Agenda

- Sewer District Updates
- Stormwater Master Plan
- Stormwater Inspection and Maintenance
- Stormwater Design & Construction
- Stormwater Nomination Process
- Special Feature – Echo Lane Project

Program Highlights

Frank Greenland, Director of Watershed Programs

Matt Scharver, Deputy Director of Watershed
Programs

Community Cost-Share: 2019

- CCS Funds Balance (9/30/2019) \$25,180,562
- 53 projects w/ executed agreement \$ 8,728,844
- 12 projects w/ agreements in progress \$ 550,771
- 18 approved allocation agreements \$ 9,886,368
- CCS Funds available to Member Comm. \$ 6,014,579

35 of 55 Member Communities currently participating

50 of 55 Member Communities have participated

Community Cost-Share Project Story Map

Community Cost Share StoryMap

A Story Map

Navigate using the tabs below. Select your Community and select the projects for more information!



Community Cost Share

Beachwood

Bedford Heights

Broadview Heights

Brookpark

Brooklyn Heights

Cleveland

Cleveland Metroparks



5 Baldwin Creek Bank Stabilization




Community: Parma


Project start date: 6/1/18.

Project end date: 6/1/19.

Allotted Funds: \$126,098.97



Local Sewer System Evaluation Studies



Member Community Infrastructure Program

- Grant funding for local sanitary sewer rehabilitation targeted at reducing basement backups and human health issues
- LSSES early action project alternatives for the Southwest Interceptor area
- RFP will be released February 6, due on May 11
- MCIP Workshop March 13 (10am – noon) at the Watershed Stewardship Center

Cost-saving Programs

- *Summer Sprinkling*
 - *Average winter consumption*
- *Crisis Assistance*
 - *\$300 sewer credit*
 - *Experienced financial hardship within last 6 months*

Cost-saving Programs


- *Homestead*
 - 65 and older *or* permanently disabled
 - Household income must not exceed \$33,500
- *Affordability*
 - Annual income is at or below 200% of the poverty level

Water Resource Project Property Acquisition

Program Goals

- Support Design and Construction project needs
- Mitigate the threat of erosion and flooding
- Protect functioning regional stormwater assets
- Leverage acquisition dollars through partnerships

Acquisition Process



Water Resource Project Property Acquisition

Success to date: Threat Mitigation/ Asset Protection

- Flood / Erosion Mitigation: 25 homes
- Stream / Riparian length protected: 1.5 Miles

Success to date: Partnerships


- Flood / Erosion Mitigation: 17 homes
- District Dollars invested: \$518,904.00
- Dollars Leveraged: \$2,742,399.00



Looking forward

- 2020 and 2021
 - 52 Properties contributing to approx. 16 projects

Stormwater Master Plan



Cuyahoga River - North

-  Regional Stormwater System in NEORS D Service Area
-  Regional Stormwater System not in NEORS D Service Area
-  Service Area
-  Community

 **Northeast Ohio
Regional Sewer District**

Coordinate System : Ohio State Plane North
Datum: NAD 1983 , NAVD 1988
Projection: Lambert Conformal Conic
Sources: NEORS D GIS

Map Created: October 2017

1:50,524



This information is for display purposes only. The Northeast Ohio Regional Sewer District (NEORS D) makes no warranties, expressed or implied, with respect to the accuracy of and the use of this map for any specific purpose. This map was created to serve as base information for use in Geographic Information Systems (GIS) for a variety of planning and analysis purposes. The NEORS D expressly disclaims any liability that may result from the use of this map. For more information, please contact: NEORS D GIS Services, 3900 Euclid Avenue, Cleveland, Ohio 44115 (216) 881-6600 — GIS@neorsd.org

Stormwater Master Planning

(Status through 9/25/2019)

Cuyahoga River South


Completion Date: June 2019



100 % Complete

Cuyahoga River North


Completion Date: December 2019



89% Complete

Rocky River


Completion Date: April 2020



74.5% Complete

Chagrin River / Lake Erie Tributaries

Completion Date: May 2021



34% Complete

Cuyahoga River North SWMP

(Status through 9/25/2019)

Task 1: Data Collection




100 % Complete

Task 2: Model Development




100 % Complete

Task 3: Alternative Development



89% Complete

Task 4: SWMP Recommendations




65% Complete



Mill Creek Problem Area Overview

Overview of Mill Creek

Total Drainage Area	9,630 Acres
Percent Impervious	3,862 Acres (40%)
Number of Problem Areas	16



Problem Area MC-WH-05 BREs and Inundation



Legend

- Max BRE
 - 6 - 11
 - 12 - 19
 - 20 - 33
 - 34 - 45
- Problem Area
- Regional Stormwater System
 - Closed Conduit
 - Stream
 - Crossing
 - Culverted Stream
 - LSS Model Conduit
 - 100-year
 - Municipality

1 inch = 529 feet

Disclaimer:
For Planning Purposes Only


Sources: NEORS GIS
Ohio Department of Transportation,
Cuyahoga County

Map Created: 10/2/2019


NOTES

The Northeast Ohio Regional Sewer District makes no warranties, expressed or implied, with respect to the accuracy of this map and its use for any specific purpose. The District and its employees expressly disclaim any liability that may result from the use of this map. For more information, please contact: gis@neorsd.org

Problem Area MC-WH-05: Alternative 2



- Legend**
- Problem Area
 - Stream Restoration
 - Buy-out
 - Easement
 - Floodplain
 - Structural_Repair-Alt 2
 - Inundation 1-year
 - Inundation 2-year
 - Inundation 5-year
 - Inundation 10-year
 - Inundation 25-year
 - Inundation 50-year
 - Inundation 100-year
 - Municipality
 - Subwatershed
- Regional Stormwater System**
- ▬ Closed Conduit
 - ▬ Stream
 - ▬ Crossing
 - ▬ Culverted Stream
 - ▬ LSS Model Conduit



Disclaimer:
For Planning Purposes Only

Sources: NEORS D GIS
Ohio Department of Transportation,
Cuyahoga County

Map Created: 10/2/2019

Esri, HERE, Garmin, (c) OpenStreetMap contributors, and the GIS user community

NOTES

The Northeast Ohio Regional Sewer District makes no warranties, expressed or implied, with respect to the accuracy of this map and its use for any specific purpose. The District and its employees expressly disclaim any liability that may result from the use of this map. For more information, please contact: gis@neorsd.org

Mill Creek - Existing Conditions



Mill Creek in Warrensville Heights

Mill Creek Bank Stabilization



Warrensville Heights

Project Objectives

- Removing the risk to structures – Purchase 16 homes
- Expand floodplain
- Stabilize streambanks
- Protect existing infrastructure – Utilities & Parking
- Improve stream function



Proposed Project Plan



Mill Creek
Warrensville Heights, OH

Proposed Concept
Cross-Section

Stormwater Master Plan

Community Communication

- Recommendations and Community Reports – Anticipated in the 1st half 2020

Watershed Team Leaders serve as the point of contact between the communities and the District

Questions



SWIM Update



State of the Infrastructure: Crossing Cuyahoga River North: Big Creek West Branch

Asset ID: WBoo183


Brook Park: Commerce Park Drive

Structural BRE = 24 [Grade = D]




State of the Infrastructure: Crossing Cuyahoga River North: West Creek

Asset ID: WC00067
Brooklyn Heights: Lancaster Drive
Structural BRE = 18 [Grade = B]



50 Maint. Projects Completed: 1,782 CY LWD, 53 CY sediment




Cuyahoga River North Watershed 2019 Maintenance Projects

Map Created 09/27/2019

	Debris/Sediment Removal Maintenance (50 Projects)		Stream		Community Boundary
	Debris Removed: 1,782 CY		Major Structure		Watershed Boundary
	Sediment Removed: 53 CY		Basin		Stormwater Service Area
			Crossing		
			Culverted Stream		

Several Small-Scale Projects will be Nominated this Year



Cuyahoga River North Watershed 2019 Small-Scale Projects

Map Created 10/01/2019

	Project Type	Completed	Approved
●	Dredging	0	0
▲	Streambank Stabilization	0	1
■	Structural	0	0
	Total	0	1

- Stream
- Major Structure
- Basin
- Crossing
- Culverted Stream
- Watershed Boundary
- Community Boundary
- Stormwater Service Area

Inspection and Maintenance: Debris Removal from Crossing Cuyahoga River North: Big Creek

Asset #: BC00372

Parma: Sprague Road Crossing

Debris BRE = 16



Inspection and Maintenance: Debris Removal Cuyahoga River North: Big Creek

Asset #: BC00029

Cleveland: Brookside Park

Debris BRE = 6



July 5th Storm Response Summary

Rainfall Stats

	Peak 5min	Peak 10min	Peak 15min	Peak 30-min	Peak 1-hr	Peak 2-hr	Peak 5min	Peak 10min	Peak 15min	Peak 30min	Peak 1-hr	Peak 2-hr
Rain Gage	in	in	in	in	in	in	in	in	in	in	in	in
SWI-RG03	0.18	0.28	0.33	0.54	0.98	1.04	4-mo	3-mo	2-mo	4-mo	1-yr	6-mo
SWI-RG06	0.16	0.25	0.31	0.45	0.47	0.51	3-mo	2-mo	2-mo	2-mo	<2-mo	
SWI-RG08	0.54	0.94	1.33	1.93	2.86	3.22	25-yr	25-yr	25-yr	50-yr	100-yr	50-yr
SWI-RG10	0.19	0.27	0.33	0.47	0.53	0.53	6-mo	2-mo	2-mo	2-mo	2-mo	
SWI-RG11	0.26	0.5	0.72	1.16	1.38	1.38	1-yr	1-yr	2-yr	5-yr	2-yr	1-yr
SWI-RG12	0.37	0.66	0.83	1.3	1.73	2.1	5-yr	5-yr	2-yr	5-yr	10-yr	10-yr
SWI-RG14	0.16	0.3	0.45	0.71	0.81	0.94	3-mo	4-mo	6-mo	9-mo	6-mo	4-mo
Brook Park	0.15	0.25	0.34	0.4	0.4	0.4	3-mo	2-mo	2-mo			
Mayfield Heights	0.13	0.21	0.28	0.35	0.44	0.44	2-mo					
Moreland Hills	0.16	0.29	0.35	0.39	0.41	0.41	3-mo	3-mo	3-mo			
North Royalton	0.36	0.68	0.99	1.55	1.72	2.29	2-yr	5-yr	10-yr	10-yr	10-yr	10-yr
Parma	0.35	0.59	0.79	1.34	1.63	1.64	2-yr	2-yr	2-yr	10-yr	5-yr	2-yr
Richfield	0.16	0.24	0.28	0.31	0.35	0.37	3-mo	2-mo				
Shaker Heights	0.2	0.28	0.31	0.56	0.79	0.8	6-mo	3-mo	2-mo	4-mo	6-mo	3-mo
South Euclid	0.23	0.43	0.48	0.56	0.57	0.57	9-mo	1-yr	6-mo	4-mo	2-mo	
Strongsville Foltz	0.17	0.31	0.4	0.51	0.58	0.58	4-mo	4-mo	4-mo	3-mo	2-mo	

July 5th Storm Response Summary


Rainfall Figure



Resident's house looking east at Ridge Road


July 5th Storm Response Inspection Summary

- 51 Sites field visited
- 22 sites flooded
- Hardest hit areas were near RGs with peak rainfall



July 5th Storm Response Maintenance Summary


- 12 sites with sediment or debris maintenance
- 362 CY removed



July 5, 2019 Rain Event
Regional SWIM Maintenance

Map Created: October 08, 2019

 Northeast Ohio
Regional Sewer District



State of the Infrastructure Structural Integrity

ASSET CLASS TYPE	RSS COUNT	Condition Score Count	Percent Inspected	Report Card Grade (Avg Structural Condition)	Assets with Structural Condition 4 or 5	Assets with Structural BRE > 19
SWSA	2,873	2,231	78%	B-	450	267
Stream	1469	912	62%	B-	217	0
Crossing	1084	1062	98%	B-	143	168
Culverted Stream	208	151	73%	C	68	74
Basin	96	93	97%	B-	20	23
Major Structure	16	13	81%	B-	2	2

State of the Infrastructure Structural Integrity


CRN	785	576	73%	C+	142	90
ASSET CLASS TYPE	RSS COUNT	Condition Score Count	Percent Inspected	Report Card Grade (Avg Structural Condition)	Assets with Structural Condition 4 or 5	Assets with Structural BRE > 19
Stream	389	198	51%	B-	53	0
Crossing	284	279	98%	B-	43	41
Culverted Stream	88	78	89%	C-	43	45
Basin	16	14	88%	B-	2	3
Major Structure	8	7	88%	B-	1	1

Community Crossing Meeting

Meeting Objectives:

- Review SWIM's Structural Condition Assessment
- Confirm Community's Ownership or Maintenance Responsibilities
- Discuss Crossings and Recommended Repairs
- Understand Community's Schedule to Address Known Issues
- Discuss Potential Next Steps

Brooklyn Responsible Party Crossings: Structural Condition Scores



Map Created: 09/10/2019

0 0.1 0.2 0.4 0.6 0.8 Miles

● Brooklyn Responsible Party Crossings (4)
● Other Responsible Party Crossings (10)


Basin
Culverted Stream
Stream

□ Municipal Boundary




Responsible Party	Crossing Count
Brooklyn	4
ODOT	3
Public (Cuyahoga County)	2
Private (Railroad)	3
Private (Commercial)	2
Total	14

Crossing Count by Responsible Party



Structural Score	Crossing Count
1 or 2	9
3	2
4 or 5	3
Total	14

Crossing Count by Structural Condition Score




Brooklyn Crossings (4s & 5s)	
Asset ID	Steet
NONE	



Stormwater Design and Construction Program



Stormwater Storymap



NOTICE: Southerly Electrical Infrastructure I

Doing business with us ▸

Industrial Customers ▸

Engineering & Construction

Plan Review

Procurement

Register as a New Vendor /
iSupplier Login

Bids and Proposals: Active,
Closed, and Awarded

Business Opportunity Program:
Get certified

Event Calendar

GovDeals Surplus Items

Capital Improvement Plan

Stormwater Construction
Program

Opportunity Corridor on-site
stormwater management
strategy report

*qualify for a lower
? We can help.*

ograms

NEORSD Stormwater Design & Construction Program

Navigate using the tabs below and by clicking the images to view more details on our completed, current design, and current construction stormwater projects. Zoom in to view satellite imagery and Regional Stormwater System features (e.g. streams, culverts, conduits, etc). Use the "Zoom To" drop down menu to locate your watershed.



- All Projects
- Design**
- Construction
- Complete

<p>1 Abram Creek Trash Rack Repair</p>	<p>2 Baldwin Creek Stabilization Near Abb...</p>	<p>3 Chippewa Creek Bank Erosion Near HOA...</p>	<p>4 Chippewa Creek Bank Stabilization at Route 21</p>
<p>5 Chippewa Creek Flood Reduction Near Echo...</p>	<p>6 Chippewa Creek Stabilization at...</p>	<p>7 Chippewa Creek Stream Stabilization Near...</p>	<p>8 Chippewa Creek Stream Stabilization Near...</p>
<p>9 Cuyahoga River Bank Stabilization Brecksville</p>	<p>10 Cuyahoga River Bank Stabilization at Railway...</p>	<p>11 Cuyahoga River Tributary Bank...</p>	<p>12 Debris Racks and Access Road Improvements in...</p>

Map showing project locations (1-21) across the Northeast Ohio region, including municipalities like Cleveland, Lakewood, Parma, and Strongsville. The map is color-coded by watershed.

Snip & Sketch

Esri, HERE, Garmin | Earthstar Geographics | GIS Services Northeast Ohio... **esri**


NEORSD Stormwater Design & Construction Program

Navigate using the tabs below and by clicking the images to view more details on our completed, current design, and current construction stormwater projects. Zoom in to view satellite imagery and Regional Stormwater System features (e.g. streams, culverts, conduits, etc). Use the "Zoom To" drop down menu to locate your watershed.



- All Projects
- Design
- Construction
- Complete

 1 Baldwin Creek Bank Stabilization at East...	 2 Big Creek Stabilization	 3 Colombo Park Stream Restoration	 4 Doan Brook Stream Bank Stabilization
 5 Shaker Lakes Dam Rehabilitation Phase I...	 6 Spring Creek Culvert Rehabilitation	 7 Stickney Creek Restoration and Utility...	



Esri, HERE, Garmin | Earthstar Geographics | GIS Services Northeast Ohio ... 

Design



West Creek – Stabilization by Sandpiper Dr in Parma


Goals:

- Arrest bank erosion and re-align creek to protect assets
- Improve stream function

Current Design Phase:

90% Design

Est. Construction Cost:
\$2,232,000



West Creek – Stabilization in Brooklyn Heights

Goals:

- Arrest bank erosion and re-align creek to protect assets
- Improve stream function
- Raise stream channel

Current Design Phase:

30% Design

Est. Construction Cost:
\$18M



Cuyahoga River – Stabilization in Independence


Goals:

- Arrest bank erosion to protect assets, including CVSR
- Improve stream function

Current Design Phase:

50% Design

Est. Construction Cost:
\$763,000



Hemlock Creek – Stabilization in Independence

Goals:

- Arrest bank erosion to protect assets, incl. trails and sewer
- Improve stream function
- Remove Hemlock Rd Bridge

Current Design Phase:
Pre-Design

Est. Construction Cost:
\$1,000,000



Pepper Luce at Shaker Blvd Culvert Deterioration

Goals:

- Alleviate flooding of Shaker Blvd and nearby homes
- Improve stream function

Current Design Phase:
Final Design

Total Project Cost: \$750,000



Pepper Luce at Shaker Blvd Culvert Deterioration




Construction



1410_Construction Update

Doan Brook Streambank Stabilization in Cleveland adjacent to MLK Blvd

Doan Brook is tributary directly to Lake Erie



Doan Brook Streambank Stabilization



- *1000lf stream rehabilitation*
- *Tie in from Nord Family Greenway to MLK Culvert*
- *\$2.4M Construction Cost*


Doan Brook Streambank Stabilization



1411_Construction Update

Big Creek Stabilization in Cleveland; tributary to Cuyahoga River

When I-71 was constructed in 1966, Big Creek was straightened



Big Creek Stabilization



- *Remove 1200lf of concrete lined channel*
- *Remove 30ft tall drop structure and replace with rock channel design*
- *\$6.5M Construction Cost*


Big Creek Stabilization



1369_Construction Update

Pepper Creek Bank
Stabilization in
Pepper Pike;
tributary to
Chagrin River

Severely eroding
stream segment
near Shaker
Blvd.



Pepper Creek Bank Stabilization



- *Restore 850LF feet of stream*
- *Reestablish a more natural stream alignment*
- *\$1.1M Construction Cost*

Pepper Creek Bank Stabilization



Pepper Creek Bank Stabilization




**Northeast Ohio
Regional Sewer District**



1409_Construction Update

Colombo Park Stream
Restoration in
Parma Heights;
tributary to
Cuyahoga River

Threatened
Sanitary Sewer
infrastructure



Colombo Park Stream Restoration



- 400 lf of stream restoration
- New soldier pile wall to protect park and sanitary structure
- \$1.5M Construction Cost

Colombo Park Stream Restoration




Colombo Park Stream Restoration



1502_Construction Update

Stickney Creek
Restoration
and Utility
Relocation

Threatened
Sanitary Sewer
infrastructure




Stickney Creek Restoration and Utility Relocation

- *430 LF of sewer replacement and realignment*
- *900 LF of stream restoration*
- *\$3.16 M Total Project Cost*

Stickney Creek Restoration and Utility Relocation



Stormwater Nomination Process




Nomination Process

- Previous risk-based system



Nomination Process

- Benefit-based system



Nomination Process


- Project Nomination Numbers
 - **80** new project nominations in 2019
 - Includes **73** from SWMPs
 - **20** reevaluated from previous years

Questions


Cuyahoga River South

Cuyahoga River South Stormwater Master Plan

80+ Problem Areas with Planning Level Recommendations



CRS SWMP - First Out Project




- Chippewa Creek Problem Area CC-PA09
- Echo Lane area on border between North Royalton and Broadview Heights

Chippewa Creek - CC PA09

Broadview Heights/North Royalton

- Community request due to repeated flooding – November 2016
- SWIM inspection and recommendation – November 2016: *Determine if should be included in RSS. If yes, refer to SWMP.*

Pictures Provided by
Neighborhood Residents



Basin Inspection- Broadview Heights/North Royalton



Legend

- All Industrial Users
- RSS Artificial Flow Path
- RSS Closed Conduit
- RSS Stream
- RSS Basin
- Local Manhole
- Sludge
- OverUnder
- Combined
- CSO Overflow
- Culverted Stream
- Sanitary
- STORM
- Local Sewer Pipe
- COMBINED
- CSO OVERFLOW
- CULVERTED STREAM
- FORCE
- SANITARY
- SANITARY OVERFLOW
- STORM
- Municipal Boundary

1:4,513



Coordinate System: Ohio State Plane North Feet
Datum: NAD 1983 (NAVD 1988)
Projection: Lambert Conformal Conic

Sources: NEORSD Collection System GIS, Cleveland GIS, Cuyahoga County GIS, Summit County Auditor and DOEB, Lorain County Auditor, Lake County GIS

Map Created: 11/14/2016

Notes

CC00184
1632029.01
UTL #224920

This information is for display purposes only. The Northeast Ohio Regional Sewer District makes no warranties, expressed or implied, with respect to the accuracy of and the use of this map for any specific purpose. This map was created to serve as base information for use in Geographic Information Systems for a variety of planning and analysis purposes. The District expressly disclaims any liability that may result from the use of this map. For more information, please contact: Jeffrey Duke, P.E., GISP (Technical Services) 3900 Euclid Avenue, Cleveland, Ohio 44115 (216-881-6600)

Problem Area

CC PA09

- CRS SWMP reviewed
 - RSS terminus extension - stream drainage area < 300 acres, but inter-community drainage causing flooding
- Problem Area includes:
 - Stormwater basin
 - Two Culverts through private property
 - Flooding impacts to 8 homes and 4 roads

Problem Area

CC PA09

Preferred Alternative:

- A101- Enlarge and deepen the basin
- A102 - 1,200 lf of channel restoration w/connected floodplain
- A103 - Demolish existing culverted stream; create 630 linear feet of channel restoration with connected floodplain

Problem to Project Timeline


- SW Construction Plan prioritization - *Fall 2018*
- RFP Preparation - *January to March 2019*
- Proposals due - *April 2019*
- Flow monitoring by District began - *July 2019*
- Consultant selected and design started - *September 2019*



Problem Area Components

EXISTING CONDITION

Assets not Meeting the ALR



PRE-DEVELOPMENT

1951



1979



1



CC00231
5 Acre-Feet Detention Basin

2



CC00230
CMP Culverted Stream

3



CC00184
Existing Stream

4





CC00183
CMP Culverted Stream



@neorsd

Proposed Project



Stream CC00184 Conceptual Cross Section Looking Downstream

Project Goals

- Reduce flood risks to residential structures and roads
- Improve hydrology of basin by maintaining baseflow and regulating storm flow
- Increase channel roughness and sinuosity and reconnect channel to floodplain
- Biological and chemical water quality goals to be determined following collection of baseline data by WQIS

Anticipated Project Timeline

- Data collection phase: *September 2019 to February 2020*
- Complete design: *Summer 2021*
- Begin construction: *Late 2021/early 2022*
- Potential to accelerate construction of basin-related project elements

Questions



WTL Contact

Donna Friedman

216.881.6600 Ext. 6768

friedmand@neorsd.org



Stormwater Program: Community Resources

<http://www.neorsd.org/communitystormwaterresources.php>