

Project Name and Location	RFP(1)	Design(2)	Award of Construction	Construction Estimate (\$M)
Stormwater				
Cuyahoga North				
Mill Creek Restoration and Kerruish Basin Modifications	07-Jul-22 A	05-Jan-23 A	3rd Quarter 2025	\$5.0
Mill Creek Restoration near Cricket Lane in Warrensville Heights	15-Jul-21 A	16-Dec-21 A	19-Dec-24	\$5.8
Big Creek Restoration near Ridge Road in Parma	19-Dec-19 A	21-May-20 A	17-Oct-24	\$10.6
West Creek Veterans Basin Improvements in Parma	N/A	N/A	17-Oct-24	\$4.5
Big Creek Flood Reduction near Maplegrove in North Royalton	N/A	N/A	3rd Quarter 2025	\$1.1
Cuyahoga North Sub Total:				\$26.9
Cuyahoga South				
CSPA04 - Flood Reduction at Riverview Road in Brecksville	N/A	N/A	07-Nov-24	\$4.2
Cuyahoga South Sub Total:				\$4.2
Lake Erie Direct				
Lower Shaker Lakes Dam Reconstruction	01-Dec-22 A	15-Jun-23 A	3rd Quarter 2026	\$11.1
Doan Brook Restoration near Horseshoe Lake Park	02-Sep-21 A	07-Apr-22 A	3rd Quarter 2025	\$24.0
Lake Erie Direct Sub Total:				\$35.1
Rocky River				
Baldwin Creek Dell Haven Basin near York Road	04-Aug-22 A	05-Jan-23 A	19-Dec-24	\$4.8
Minnie Creek near Bagley Road Flood Reduction	07-Sep-23 A	18-Apr-24	3rd Quarter 2026	\$5.8
Abram Creek Smith Road Basin Improvement	18-May-23 A	19-Oct-23 A	2nd Quarter 2025	\$2.5
Baldwin Creek Bonnie Banks Basin Improvements	N/A	N/A	18-Apr-24	\$2.7
Baldwin Creek Renewal of Culverted Stream BD00296	N/A	N/A	3rd Quarter 2025	\$0.7
Rocky River Sub Total:				\$16.5
Districtwide				
Renewal of Culverted Streams II ROCS 2A	03-Nov-22 A	04-May-23 A	3rd Quarter 2025	\$10.8
Stormwater General Engineering Services IV	16-Nov-23 A	18-Apr-24	N/A	\$0.0
Renewal of Culverted Streams III	18-Apr-24	18-Jul-24	1st Quarter 2026	\$3.4
Districtwide Sub Total:				\$14.2
Stormwater Sub-Program Total:				\$96.9
Stormwater Program Total:				\$96.9