

Project Name and Location	RFP(1)	Design(2)	Award of Construction	Construction Estimate (\$M)
Stormwater				
Cuyahoga North				
Mill Creek Restoration near Cricket Lane in Warrensville Heights	15-Jul-21 A	16-Dec-21 A	20-Nov-25	\$5.8
Big Creek Flood Reduction near Maplewood Road	16-Jan-25 A	03-Jul-25	1st Quarter 2028	\$15.3
Big Creek Restoration near Ridge Road in Parma	19-Dec-19 A	21-May-20 A	3rd Quarter 2026	\$10.6
Cuyahoga North Sub Total:				\$31.6
Lake Erie Direct				
Doan Brook Restoration near Horseshoe Lake Park	02-Sep-21 A	07-Apr-22 A	1st Quarter 2026	\$22.7
Lake Erie Direct Sub Total:				\$22.7
Rocky River				
Baldwin Creek Cedar Estates Detention Basin Modifications (Problem Area 09)	N/A	N/A	04-Dec-25	\$0.5
Baldwin Creek Renewal of Culverted Stream BD00296	N/A	N/A	2nd Quarter 2026	\$4.0
Rocky River Sub Total:				\$4.5
Districtwide				
Renewal of Culverted Streams II ROCS 2A	03-Nov-22 A	04-May-23 A	18-Sep-25	\$15.2
Renewal of Culverted Streams II ROCS 2B	03-Nov-22 A	04-May-23 A	3rd Quarter 2027	\$7.4
Districtwide Sub Total:				\$22.7
Stormwater Sub-Program Total:				\$81.5
Stormwater Program Total:				\$81.5