

Project Name and Location	RFP(1)	Design(2)	Award of Construction	Construction Estimate (\$M)
<b>Stormwater</b>				
<b>Cuyahoga North</b>				
Mill Creek Restoration near Cricket Lane in Warrensville Heights	15-Jul-21 A	16-Dec-21 A	4th Quarter 2028	\$5.8
Big Creek Flood Reduction near Maplewood Road	16-Jan-25 A	07-Aug-25 A	3rd Quarter 2028	\$15.3
<b>Cuyahoga North Sub Total:</b>				<b>\$21.0</b>
<b>Lake Erie Direct</b>				
Doan Brook Restoration at Horseshoe Park	02-Sep-21 A	07-Apr-22 A	20-Aug-26	\$30.0
Nine Mile Debris Rack near Belvoir	N/A	N/A	07-May-26	\$0.6
<b>Lake Erie Direct Sub Total:</b>				<b>\$30.6</b>
<b>Rocky River</b>				
Baldwin Creek Renewal of Culverted Stream BD00296	N/A	N/A	1st Quarter 2027	\$4.0
Baker Creek Restoration near Woodshire Drive	N/A	N/A	1st Quarter 2028	\$1.2
<b>Rocky River Sub Total:</b>				<b>\$5.2</b>
<b>Districtwide</b>				
Renewal of Culverted Streams II ROCS 2A	03-Nov-22 A	04-May-23 A	19-Mar-26	\$13.9
Renewal of Culverted Streams II ROCS 2B	03-Nov-22 A	04-May-23 A	4th Quarter 2027	\$7.4
<b>Districtwide Sub Total:</b>				<b>\$21.3</b>
<b>Stormwater Sub-Program Total:</b>				<b>\$78.2</b>
<b>Stormwater Program Total:</b>				<b>\$78.2</b>